

construction in progress

Roadway & Utility Improvements Project with Pedestrian Enhancements

US 41 (Cleveland Avenue) from Winkler Avenue to SR 82 (Dr. Martin Luther King Jr. Boulevard)

The Florida Department of Transportation (FDOT) and the City of Fort Myers are working to improve safety on US 41/Cleveland Avenue in the downtown area. The project will be constructed in three segments. Each segment will have the majority of construction completed prior to moving to the next segment.

The contractor is relocating and installing new utilities, medians, drainage structures, pedestrian signals, upgrading signals and lighting, and resurfacing existing roadway. Message signs and roadwork advisories to media will alert drivers about planned changes to traffic.

Construction began in December 2018 on Segment A, on the west side of US 41 from Winkler Avenue to Carrell Road, which is Phase 1. The contractor is now working in Segment B, Phase 1 from Halgrim Avenue to Katherine Street.

Construction Look Ahead

Week of July 26, 2021 (Changes Shown in Red)



This schedule is subject to change due to inclement weather and unforeseen underground conditions. The expected project completion date is the end of fall 2022. The Contractor is Ajax Paving Industries of Florida, LLC.

For more information, visit: www.411onUS41.com

US 41 (Cleveland Avenue) from Halgrim Avenue to Katherine Street

- Motorists should expect Hanson Street as a right-in/right-out only travel pattern on the east side of US 41/Cleveland Avenue.
- Motorists should expect Hanson Street as a right-in/right-out only travel pattern on the west side of US 41/Cleveland Avenue.
- Motorists should expect Linhart Avenue closed on the west side of US 41 /Cleveland Avenue.
- Motorists should expect Grace Avenue closed on the west side of US 41 /Cleveland Avenue.
- Motorists should expect side road closures from Winkler Avenue to Victoria Avenue throughout the duration of the project.
- Motorists should expect intermittent northbound and southbound lane closures and detours on US 41/Cleveland Avenue during daytime and nighttime/ overnight hours Monday through Friday throughout the duration of the project, weather permitting.
- Additional work includes: Installing drainage structures, pedestrian signals, upgrading signals and lighting, and resurfacing existing highway. The project will be constructed in three segments. Each segment will have the majority of construction completed prior to moving to the next segment. Construction will begin on the first segment from Winkler Avenue to Carrell Road. Crews will work on the west side of the road initially and when that work is completed, they will shift to the east side of Cleveland Avenue/US 41. The expected project completion date is fall 2022. For additional information, contact the Public Information Consultant for the project, Kris Cella, at 239-337-1071 or <u>kcella@cella.cc</u>. The Contractor is Ajax Industries of Florida,



