

Roadway & Utility Improvements Project with Pedestrian Enhancements**US 41 (Cleveland Avenue) from Winkler Avenue to SR 82 (Dr. Martin Luther King Jr. Boulevard)**

The Florida Department of Transportation (FDOT) and the City of Fort Myers are working to improve safety on US 41/Cleveland Avenue in the downtown area. The project will be constructed in three segments. Each segment will have the majority of construction completed prior to moving to the next segment.

The contractor is relocating and installing new utilities, medians, drainage structures, pedestrian signals, upgrading signals and lighting, and resurfacing existing roadway. Message signs and roadwork advisories to media will alert drivers about planned changes to traffic.

The project will be constructed in three segments. Each segment will have the majority of construction completed prior to moving to the next segment. Crews are expected to work on the west side of the road initially and when that work is completed, they will shift to the east side of Cleveland Avenue/US 41. The expected project completion date is late 2023.

Construction began in December 2018 on Segment A, from Winkler Avenue to Carrell Road, which is Phase 1.

Construction Look Ahead

Week of January 16, 2023
(Changes Shown in Red)



For additional information, contact the Public Information Consultant for the project, Katelyn Carmona, at 239-744-9192 or Katelyn.Carmona@exp.com.

For more information, visit:
www.411onUS41.com

US 41/Cleveland Avenue The contractor is currently working on medians in Segment A and utilities and roadwork in Segment C from Linhart Avenue to Dr. Martin Luther King Jr. Boulevard.

Crawford Street

Motorists should expect Crawford Street closed on the east side of US 41/Cleveland Avenue.

Hoople Street

Motorists should expect Hoople Street closed on the east side of US 41/Cleveland Avenue.

Victoria Avenue

Beginning, Wednesday, 1/25, motorists should expect Victoria Avenue closed on the east side of US 41/Cleveland Avenue.

- **This closure is expected to last two weeks.**

Winkler Avenue

Motorists should expect Winkler Avenue closed on the west side of US 41/Cleveland Avenue while crews reconstruct the roadway.

- The southbound lanes will be reduced to two lanes.

Suwanee Avenue

Once Winkler Avenue reconstruction is complete, motorists should expect Suwanee Avenue closed on the west side of US 41/Cleveland Avenue while crews reconstruct the roadway.

- The southbound lanes will be reduced to two lanes.

Winkler Avenue to Victoria Avenue

Motorists should expect side road closures from Winkler Avenue to Victoria Avenue throughout the duration of the project.

Motorists should expect intermittent northbound and southbound lane closures and detours on US 41/Cleveland Avenue during daytime and nighttime/overnight hours Monday through Friday throughout the

duration of the project.

This schedule is subject to change due to inclement weather and unforeseen underground conditions. The Contractor is Ajax Paving Industries of Florida, LLC.



Cella Molnar & Associates | 1631 Hendry Street, Fort Myers, FL 33901

[Unsubscribe cbailey@cella.cc](mailto:cbailey@cella.cc)

[Update Profile](#) | [Constant Contact Data Notice](#)

Sent by info@411onus41.com